

# What is the Project?



 The Framing the American Dream project set up two controlled experiments:

One in 1995 in the parking lot of the Houston Astro Arena adjacent to the Houston Astrodome



Another in 2015 in a neighborhood in Jackson, Wisconsin.

 In each experiment, two identical buildings were framed, providing an apples-to-apples comparison of stick and component framing methods.



## <u>1995</u>



TOTAL JOBSITE HOURS TO ERECT



TOTAL JOBSITE WASTE GENERATED



TOTAL BOARD FOOT LUMBER/EWP STICK BUILT

401<sub>HRS</sub>

17 CUBIC YDS

20,400 BD FT

COMPONENT

148 HRS

CUBIC YD

15,100 BD FT

SAVINGS

253<sub>HRS</sub>

13 CUBIC YDS

5,300 BD FT

# 2015



TOTAL JOBSITE HOURS TO ERECT



TOTAL JOBSITE
WASTE GENERATED



TOTAL BOARD FOOT LUMBER/EWP STICK BUILT

375.5 HRS

15.0 CUBIC YDS

20,643 BD FT

COMPONENT

152.1<sub>HRS</sub>

0.5 CUBIC YD

15,052 BD FT

SAVINGS

223.4<sub>HRS</sub>

14.5 CUBIC YDS

5,591<sub>BDFT</sub>







Using Components uses 25% less wood product.



 The Framing the American Dream study shows that a crew can frame two and half homes with structural building components in the time it takes to stick-frame one house.





 The Framing the American Dream study shows that it takes 25% less wood product to frame a structure using components.





 The Framing the American Dream study shows that a stick-framed house creates nearly 30 times more jobsite waste than a component-framed house.

